

INSPECTION RECORD

Geothermal

DISTRICT Santa Rosa (Forest Service Permit - Ripplebrook R.D.)
AREA _____

~~FIELD~~ Austin Hot Springs DATE 9/31/78

COMPANY Sunoco Energy Devel. Co. DRILLING CONTRACTOR Skyles Drig. Co.

~~LEASE NO.~~ Pre-Lease WELL NO. High Rock Thermal Gr. Hole #8

LOCATION NE $\frac{1}{4}$ NE $\frac{1}{4}$ Sec 29, COUNTY Clackamas STATE Oregon
T6S, R7E, WM

WELL ABANDONMENT

CASING: 154' of 8 5/8" 20# pipe set 2/1/78
with 52 sxs construction cement.

No returns to surface - pumped
cement around pipe from the

surface. Set 2" tubing to T.D. with top 150' cemented.

TOTAL DEPTH: 1482' (6 $\frac{1}{2}$ " hole)

PLUGGING OPERATIONS: Cut tubing and casing 2-3' below surface and cemented
top 10' of tubing with construction cement.

SITE RESTORATION: Pit and well filled and resloped to original contour.
Site located in old gravel or equipment storage area.

REMARKS: Area restored in a satisfactory manner.

INSPECTOR: *[Signature]* SECTION: Dist Geoth Super

INSPECTION TIME: 4 hrs (Travel included)