

HISTORY OF OIL OR GAS WELL

(Submit in duplicate)

In compliance with rules and regulations adopted pursuant to ORS 520.095 (Chapter 667 OL 1953)

Operator Reichhold Energy Corp.

Field Mist

Well No. Adams 32-34

, Sec. 34

, T. 7N

R. 5W

W.B. G.M.

Signed

Date October 3, 1984

Title Field Operations Supervisor
(President, Secretary or Agent)

RECEIVED

OCT 5 1984

DEPT OF GEOLOGY

It is of the greatest importance to have a complete history of the well. Use this form in reporting the history of all important operations at the well, together with the dates thereof, prior to the first production. Include in your report such information as size of hole drilled to cementing or landing depth of casings, number of sacks of cement used in the plugging, number of sacks or number of feet of cement drilled out of casing, depth at which cement plugs started, and depth at which hard cement encountered. If the well was dynamited, give date, size, position and number of shots.

If plugs or bridges were put in to test for water, state kind of material used, position and results of pumping or bailing.

Date	Description
8/22/84	Spudded well and drilling 12½" hole to 193'
8/23/84	Drilling to 460'. Wiper trip for casing. Run casing to 185' - won't go. POH laying down casing.
8/24/84	RIH with reamer. Ream to bottom. Wiper trip & circulate. Run 10 jts of 8 5/8" casing to 412.40 and cement with 230 sx class "G" 2% CaCl cement. Wait on cement.
8/25/84	WOC. Pump 50 sx top job. WOC. Nipple up BOP
8/26/84	Pressure test BOP with Bill King witnessing. Drilling float, cement & shoe. Drlg. 7 7/8" hole to 1222'.
8/27/84	Drilling to 1800'.
8/28/84	Drilling to 2318'.
8/29/84	Drilling to 2995'.
8/30/84	Drilling to 3284' or TD. Wiper trip to shoe. RIH with wireline logs. RIH open ended to 3084' and wait on orders.
8/31/84	POH & RIH with bit to rerun dipmeter. POH with bit. RIH with dipmeter. RIH open ended to 3146' and set plug to 2946' with 59 sx class "G" cement. Pull up to 810' and pump 164 sx class "G" cement.
9/01/84	RIH to tag plug & wasn't there. RIH to 810' and set plug to 180' with 200 sx class "G" 2% CaCl & 8 sx LCM cement. Standing by.
9/02/84	Standing by.
9/03/84	Standing by.
9/04/84	Standing by.

RIG GOES TO ADAMS 32-34 RD #1