

PLUGGING DETAILS:

1. Plugged 6" hole and 8" casing (60-40') with 7 sacks of construction cement.
2. Filled hole with mud to about 13 feet from the top of the casing.
3. Bridged hole at 13 feet with cement sacks and put in top cement plug, 3 sacks of construction cement.
4. Cut of 8" surface casing 3 feet below the ground surface and welded a steel cap over the stub.