

STATE OF OREGON
DEPARTMENT OF GEOLOGY AND MINERAL INDUSTRIES
800 NE Oregon St #28 Portland, OR 97201

WELL SUMMARY REPORT
(In compliance with rules and regulations pursuant to ORS 520)

Enerfin Resources Northwest "C.C." 32-27-65 RD #1
 (Company or Operator) (Lease) (Well No.)

Sec. 27 T 6N R 5W Surveyed Coordinates:

SHL= 1,881.70' South and 2,309.89' West from the Northeast corner of Sec. 27

BHL= 461.10' North and 405.40' West of SHL at 2,093' (1,907.80' TVD)

Wildcat: NA (or) Field Name: Mist Gas County: Columbia

Date: June 29, 1998 Position: Field Operations Manager

Signature: 

Commenced drilling: May 23, 1998 Completed drilling: May 25, 1998 P&A: NA

Total depth: 2,092' Redrill depth: _____

Logs run: Mud Log from surface-2,092'; DIL-BCS-GR from 2,026'-495'

| Casing Record | Size of hole | Size of casing | Wt. in lbs. per ft. | Grade Type | Depth | Amount of cement |
|---------------|--------------|----------------|---------------------|------------|--------|------------------|
| | | 25" | 12" | | | 30' |
| | 9-7/8" | 7" | 20# | J-55/ST&C | 493' | 135 sx |
| | 6-1/4" | 2-7/8" | 6.5# | J-55/EUE | 1,857' | 158 sx |
| | | | | | | |
| | | | | | | |

| Plugs | Geological Marker | | Depth |
|-------|-------------------|--------|--------|
| | | Keasey | |
| | Cowlitz | | 1,104' |
| | C&W | | 1,555' |
| | | | |
| Junk | | | |

| Perforations or Liner | Size of casing | From | To | Shots/ft. | Method of Perforating | | |
|-----------------------|----------------|--------|--------|-----------|-----------------------|--------|---------------|
| | | | | | Jet | Bullet | Slotted Liner |
| | 2-7/8" | 1,556' | 1,570' | 4 | 1-11/16" Dyna Star | | |
| | | | | | | | |
| | | | | | | | |

| Initial Production | Date | Clean Oil bbl/day | Gravity | Percent Water | F.T.P. | F.C.P. | S.I.T.P. | S.I.C.P. |
|--------------------|---------------|-------------------|---------|---------------|--------|--------|----------|----------|
| | June 20, 1998 | | | | 485 | NA | 520 | NA |