

Instructions: Prepare and submit the "Initial Report" on the first Wednesday after a well is spudded or workover operations are started. Daily work prior to spudding should be summarized on the form giving inclusive dates only.

District	County, parish or borough	State
Western	Columbia	OR
Field	Lease or Unit	Well no.
Mist	Cavenham Forest Industries (CFI)	12-1-55
Auth. or W.O. no	Title	
API #009-00143	Plug & Abandon	

Section 1, Township 5 North, Range 5 West (Property Code M83001622)

Operator	ARCO W.I.
ARCO OIL AND GAS COMPANY	100%
Spudded or W.O. began	Prior status if a W.O.
Workover	Shut-In
Date	
10/13/90	

Date and depth as of 8:00 a.m.

Complete record for each day reported

10/13/90 (1)
TD: 1721'

5-1/2" 1103'
SHOT DOWN FOR NIGHT
MIRU TAYLOR NO RIG. KILL WELL W/LEASE WATER. ATTEMPT SET BPSV NO GOOD. NO TREE, MU PUP W/TIW VLV IN TOP OF HANGER. NU BOPE, FUNCTION TEST OK. PULL 29 JTS TUBING ALL IN GD CONDITION. TIE W/OE TBG T/1056'. SET P&A PLUG F/1056'-556', 58SX 'G'+2 1/2 CACL, 15.8PPG DISPL T/EQUALIZE. PULL TBG SET STAGE 2 OF PLUG F/556'-56', SAME SLURRY MIX. CIP 1650 HRS. POOH LD TBG, RD CMTRS. WASH OUT BOPE, CLOSE BLIND RAMS, SECURE F/NIGHT. CMT JOB WITNESSED BY D. OLMSTEAD, DOGAMI.

10/14/90 (2)
TD: 1721'

5-1/2" 1103'
WIPING HOLE
NO BOPE, CUT OF CSG HEAD. FILL 5-1/2" X 8-5/8" ANNULUS W/ CMT, FILL 5-1/2" W/CMT F/10-SURF. WELD ON PLATE OVER CSG STUB 3' BELOW G.L. RIG DOWN. RR 1000 HRS 10/14/90.

The above is correct

Signature	Date	Title
<i>A. D. Vatta</i>	11/7/91	DISTRICT DRILLING ENGINEER

For form preparation and distribution, see Procedures Manual, Section 10, Drilling, Pages 65 and 67.