

Instructions: Prepare and submit the "Initial Report" on the first Wednesday after a well is spudded or workover operations are started.
Daily work prior to spudding should be summarized on the form giving inclusive dates only.

District Western	County, parish or borough Columbia	State OR
Field Mist	Lease or Unit Cavenham Forest Industries (CFI)	Well no. 34-1-55
Auth. or W.O. no. API #009-00232	Title Perforate & Return to Production	

Section 1, Township 5 North, Range 5 West

(Property Code M83001601)

Operator ARCO OIL AND GAS COMPANY	ARCO W.I. 100%	
Spudded or W.O. begun Workover	Date 10/22/90	Hour Producing

Date and depth as of 8:00 a.m. Complete record for each day reported

10/22/90 (1)
TD: 2745'

5-1/2" @ 3037'
SHUT DOWN F/NIGHT
RU HALLIBURTON PMP TRUCK. WELLHEAD PRESS 400 PSI. PUMP 4 BBL WATER CUSHION. RD PUMP. RU ATLAS WIRELINE & LUBRICATOR. RIH W/1-11/16" GUNS. TAG BTM @1203'. TIE IN GUNS W/CCL. PERFORATE 958-982' 4 SPF. POOH W/GUNS. PULLED TITE INITIALLY THEN CAME FREE. ALL SHOTS FIRED. SI WELL, RD ATLAS. WILL SWAB WELL WELL 10/23 OR 10/24.

10/24/90 (2)
TD: 2745'

5-1/2" @ 3037'
SHUT DOWN F/NIGHT
CHK TBG PRESS, 320 PSI. OPEN WELL, FLOWED GAS & WATER. FLOWED F/20 MIN W/40 PSI TBG PRESS. SI WELL. PRESS ROSE T/240 PSI IN 4 MINUTES. SECURE WELL.

10/31/90 (3)
TD: 2745'

5-1/2" @ 3037'
READY FOR HOOK UP
FLOWED WELL FOR 1 HR, WELL CLEANED UP & SHUT IN. NOTIFIED ONGDC WELL READY FOR HOOK UP.

The above is correct

Signature <i>R. D. Jette</i>	Date 11/7/91	Title DISTRICT DRILLING ENGINEER
---------------------------------	------------------------	--

For form preparation and distribution,
see Procedures Manual, Section 10,
Drilling, Pages 86 and 87.