STATE OF OREGON
DEPARTMENT OF GEOLOGY AND MINERAL INDUSTRIES
910 State Office Building Portland, OR 97201

WELL SUMMARY REPORT

(In compliance with rules and regulations pursuant to ORS 520)

Reichhold Energy Corporation (Company or operator) — Crown Zellerbach (Lease) — 12-1 (Well No.)

Sec. 1, T. 5N, R. 5W W.B.& M. Surveyed Coordinates: 1902'S & 1001' E of NW corner, Section 1

Wildcat: Yes (or) Field Name: _____ County: Columbia

Elevation of ground above sea level is 791.19 feet. All depth measurements are taken from Kelly Bushing, which is 11.4 above ground.

Signature: Todd Thomas

Date: July 8, 1985 Position: Field Operations Supervisor

Commenced drilling: 6/21/85 Completed drilling: 6/25/85 P&A: _____

Total depth: 1721' Redrill depth: _____

Logs run: DIL, Sonic, Dipmeter, Density-Neutron

CASING RECORD

Size of hole	Size of casing	Wt. in lbs. per ft.	Grade Type	Depth	Amount of cement
12¼	8 5/8	24#	J-55	403	225 sx
7 7/8	5½	15.5#	J-55	1103	250 sx

	GEOLOGICAL MARKER	DEPTH
Plugs		
Junk		

PERFORATIONS OR LINER

Size of casing	From	To	Shots/ft.	Method of Perforating: Jet	Bullet	Slotted Liner
5½	989	1000	4 shots/ft		SSBII	
5½	1004	1006	4 shots/ft		SSBII	

INITIAL PRODUCTION

Date	Clean Oil bbl/day	Gravity	Percent Water	Gas MMcf/day	F.T.P.	F.C.P.	S.I.T.P.	S.I.C.P.

Form 4
(8/84)

RECEIVED - PTLD
JUL 10 1985
DEPT. OF GEOLOGY & MINERAL INDUSTRIES