FCI

• OILWELL CEMENTING
• VACUUM TRUCKS
• COILED TUBING UNITS

P.O. Box 231
Cisco, TX 7647
254/442-3320
FAX 254/442-1628

P.O. Box 1344
Taft, CA 93268
805/763-1859
FAX 805/763-4489

Field Service Ticket

No 4491

Fleet Cementers, Inc.

S

DATE OF JOB 9 23 79 DISTRICT Taft NEW WELL ☐ OLD WELL ☐

CUSTOMER Ore-Ida Inc WELL NO. Ore-Ida #1 LEASE

ADDRESS COUNTY PARISH Malheur STATE Oregon

CITY Ontario STATE Oregon FIELD

RIG CONTRACTOR CTU #7 A.P.I. NO.

UNIT NO.	DRIVER		DATE	AM PM	TIME		DATE	AM PM	TIME
CTU 7	Roger Tipton	TRUCK CALLED				FINISH OPERATION	9 23 79		
8812	Robert Villegas	ARRIVED AT JOB	9 20			RELEASED	9 23 79		12:00
0212	Rick Ray	START OPERATION	9 20		7:30	MILES FROM STA TO WELL	1089		
2141	Leroy Logan								

Type Job: P&A Depth: 7073 Ft.

Surface ☐ Intermediate ☐ Production ☐ Remedial ☐

Size Hole: Depth: Ft.

Size & Wt. Casing: NEW ☐ USED ☐ Depth: Ft.

Size & Wt. D Pipe or Tubing Depth: Ft.

Top Plugs: Type:

Bottom Plugs: Type:

Pump Tr. No. Fluid Pumped

CEMENT DATA: Bulk ☐ Sacks ☐

Sacks	Brand	Type	% Gel	Admixes

Weight of Slurry: Lbs./Gal. Lbs./Gal.

Volume of Slurry:

_____ Sacks Cement Treated With _____ % of _____

MAX. DEPTH FT. MAX. PRESSURE P.S.I.

CONTRACT CONDITIONS: (This agreement must be signed before work is commenced)

The undersigned, as authorized agent of the customer, agrees and acknowledges that the services, materials, products and supplies provided for in this order shall be subject to the terms and conditions appearing on the front and reverse sides of the customer copy hereof and no additional terms and conditions shall apply to this order.

Signed _____

Agent of Owner or Operator

1	Abandoment Ore-Ida #1	7500	00
1	perf charge	1800	00
1	Mic cementing rat hole mouse hole + backside [illegible]	1000	00
1	Additional vis guren	2400	00
1	Lab Test	250	00
		80450	00

JOB COMMENTS:

SERVICE REPRESENTATIVE:

THE ABOVE MATERIAL & SERVICE ORDERED BY CUSTOMER AND RECEIVED BY:

(Well Owner Operator or Agent)

FAX 254/442-1628
254/442-3320
Fleet Cementers, Inc.
P.O. Box 231
Cisco, TX 76437

661/763-1859
P.O. Box 1344
Taft, CA 93268

• OIL WELL CEMENTING
• HIGH PRESSURE PUMP TRUCKS
• TURNKEY ABANDONMENTS
• COILED TUBING UNITS

FCI JOB REPORT

CUST. NAME	Ore-IDA, Inc.	WELL NUMBER: Ore-Ida No. 1	DATE: 9-20-99
ADDRESS	ONTario Oregon	LEASE	RIG CONTRACTOR: CTU #7
		COUNTY: Malheur	STATE: Oregon
CITY, STATE & ZIP CODE		TYPE OF SERVICE: P+A	

Time	Remarks
7:00Am	on location wait on crane.
9:00Am	crane on location set up CTU & rig up spool weld coil + stab coil + coil hanging up on Inside off wellhead.
1:00pm	R.I.H. w/ 1/2 coil flow back Into tank 36 BBls switch return's from tank to pit pump 26 BBls fresh water R.I.H. Tag clean out @ 7075 work coil pumping fresh water snub 3,000 pound max snub pressure for 9 5/8 casing pump 100 BBl fresh water, add D-161 retarder 1/2 gallon per sack Mix + pump 255 C/F class G w/35% S.F 35% Fly Ash + 2% Gel Displace coil 15 BBls w/ fresh water T.T.O.C @ 6485 hang coil tubing tail @ 6484 pump 15 BBls fresh water p.o.o.H. to 6287 Down squeeze w/5 BBls fresh water with 200 p.s.i Increase hold 5 min's Bleed off. T.T.O.C. 6419. wash up equipment.
6:00pm	off Location

SERVICE REPRESENTATIVE:

CUSTOMER REPRESENTATIVE:

DP Form #1976

FCI®
FAX 254/442-1628
254/442-3320
Fleet Cementers, Inc.
P.O. Box 231
Cisco, TX 76437

661/763-1859
P.O. Box 1344
Taft, CA 93268

• OIL WELL CEMENTING
• HIGH PRESSURE PUMP TRUCKS
• TURNKEY ABANDONMENTS
• COILED TUBING UNITS

FCI JOB REPORT

CUST. NAME	Ore-IDA Inc.	WELL NUMBER: Ore Ida No. #1	DATE: 9-21-95
ADDRESS	Ontario Oregon	LEASE	RIG CONTRACTOR
CITY, STATE & ZIP CODE		COUNTY: Malheur	STATE: Oregon
		TYPE OF SERVICE: P&A	

Time	Remarks
7:00Am	on Location service equipment
7:30Am	R.I.H. Tag cmt @ 6514 pump 60 BBls fresh water ahead mix + pump 261 C/F of G + 35% S.F + 35% Fly Ash + 2% Gel From 6514-To 5900 p.o.o.H to 5890 pump 15 BBls of fresh water p.o.o.H to 5650 shut
11:30Am	down w.o.c.
1:30 pm	open well try p.o.o.H coil stuck work coil + coil parted close well In off Location
5:30pm	

SERVICE REPRESENTATIVE:

CUSTOMER REPRESENTATIVE:

DP Form #1976

FCI®
FAX 254/442-1628
254/442-3320
Fleet Cementers, Inc.
P.O. Box 231
Cisco, TX 76437

661/763-1859
P.O. Box 1344
Taft, CA 93268

• OIL WELL CEMENTING
• HIGH PRESSURE PUMP TRUCKS

• TURNKEY ABANDONMENTS
• COILED TUBING UNITS

FCI JOB REPORT

CUST. NAME	Ore-IDA Inc	WELL NUMBER: Ore. Ida #1	DATE: 23 9-~~20~~-95
ADDRESS	Ontario oregon	LEASE	RIG CONTRACTOR
CITY, STATE & ZIP CODE	--	COUNTY: Malheur	STATE: Oregon
		TYPE OF SERVICE: P+A	

Time	Remarks
7:30Am	on location Service equipment
8:30Am	hookup to 2" value on casing head mix + pump 40 C/F class G w/35% S.F
9:00Am	35% Fly Ash + 2% Gel cmt return's to surface. close In values.
	Fill mouse hole + rat hole w/ 82 C/F cmt G + 35% S.F 35% Fly Ash
	+ 2% gel wash up truck
10:30Am	R.I.H. w/ 1½ coil 220' turn hole over w/ fresh water
11:30Am	wait on wireline.
12:30pm	Rig up wireline R.I.H w/ sink bar + tag on outside of coil @ 5478 p.o.o.H.
	R.I.H. Inside of 1½ coil + tag @ 3340 p.o.o.H. Rig up w/ 5' gun R.I.H
	Shot 4 holes per ft @ 3166 p.o.o.H R.I.H. w/ wireline + cut 1½ coil
	@ 3320 p.o.o.H w/ wireline rig down, p.o.o.H w/ 40' of 1½ coil from
	fish cut + lay down make up hews fishing mix + pump 136 C/F G w/ 35% S.F
	35% flyash + 2% Gel. T.T.O.C @ 2966 drop 1½ fish In hole coil
	make up wellhead R.I.H. w 1½ coil to 2959 close well In squeeze
	down 50' with 50 p.s.i. Increase p.o.o.H. to 2900 mix + pump
	226 BBls of abandoned mud to surface. R.I.H + Tag cmt @ 3001
	Witness by D.O.S. Don wermiell p.o.o.H. 250' mix + pump 106 C/F
	G w/ 35% S.F. + 35% Fly Ash + 2% Gel. p.o.o.H. to 5' wash up
12:00pm	equipment R.D.M.O.

SERVICE REPRESENTATIVE: [illegible]

CUSTOMER REPRESENTATIVE:

DP Form #1976