STATE OF OREGON

DEPARTMENT OF GEOLOGY AND MINERAL INDUSTRIES

800 NE Oregon St. #28 Portland, OR. 97232

HISTORY OF OIL OR GAS WELL

(In compliance with rules and regulations pursuant to ORS 520)

Enerfin Resources Northwest
P.O. Box 1358
Clatskanie, OR. 97016-3358
Phone (503) 755-2010
Fax (503) 755-2030

(Company or Operator)

"C.E.R."
(Lease)

#13-01-55
(Well No.)

Sec. 01 . T 5N , R 5W Surveyed Coordinates (if directional, BHL & SHL): 1,522.40' North and 288.82' East from the Southwest corner of Sec. 01

Wildcat: NA (or) Field Name: Mist Gas Field County: Columbia

Signature: - Rob Lucas

Date: September 22, 1999 Position: Consultant

Date

July 7, 1998 — MIRU Mike's Wireline Service (MWS) slickline unit, run in hole and retrieve tubing stop, packoff, and tubing stop, rig down MWS.

July 30, 1998 — MIRU Taylor pump. Bleed pressure off well. Fill tubing with water and establish injection rate of 3/4 BPM at 350 PSI. Mix and pump 45 sx (8.9 BBLs) of Class "G" cement down tubing to fill from 1,126'-surface (witnessed and approved by Dan Wermiel-DOGAMI). Rig down pump and move equipment off location.

July 31, 1998 — Cut off wellhead and cut casings 5' below ground level. Set 25' cement plug in 3-1/2" casing and 3-1/2" X 9-5/8" annulus. Restore location.